



Butler SD Renovation Projects Phase II Summer of 2023 Weekly Progress Report Status February 27, 2023, through March 3, 2023

Preparations have been made to mobilize and start Phase II Summer work at Butler Junior High and Brook Forest. The B&G Department has worked with Cordogan Clark and the contractors for several weeks to prepare and coordinate the upcoming construction activities. This work is being addressed in two phases: March, April, and May. Work will start on March 3, 2023, at Brook Forest, installing the temporary partition wall in the library. The job site fence in the areas will be set as was discussed and coordinated with the architect and contractor. The goal is to completely separate the construction project from the students/faculty. Once these protections are in place, we have discussed with Cordogan Clark and the building principal having a brief site walk to determine signage requirements. From the initial mobilization, we will begin the Phase II addition in the rear of the library, which will involve demolition, excavation, concrete footings and foundations, steel erection, rough-in MEP trades, and filling the pit. The goal is to complete this addition's "shell" before school lets out the first week of June. Once again, the top priority will be the complete separation between the construction project and student/staff and school functions.

At Butler Junior High, Cordogan Clark and the contractor are preparing a schedule and logistics plan to present to the building principal and B&G Department to determine if some work could be accomplished from March through May instead of June 12, 2023 start. This would benefit all parties involved since it would ease an aggressive summer schedule. Once Cordogan Clark and the contractor have completed this plan, they will attempt to proceed with the project with little or no disruption to students/staff and school activities/functions only if the building principal and B&G Department have approved it. This plan should be completed and ready for review by all parties on Wednesday of next week. The final plan will

implement any comments, changes, additions, and concerns from the building principal and B&G Department. If it is determined that expediting some work at Butler Junior High before June 12, 2023, is not acceptable, the situation will be dealt with accordingly. An update will be provided in next week's B&G Weekly Construction Progress Report.