



Butler SD Renovation Projects Phase II Summer of 2023 Weekly Progress Report Status March 25, 2023, through March 31, 2023

Throughout the last week at Brook Forest, we have stripped the forms for the foundations and backfilled the site with stone. We have also scoped the plumbing lines to coordinate routes and saw-cutting once school lets out for summer. An additional power panel required for the new layout was set, and conduit lines were run through the school to the main service.



We are pleased to report that we took full advantage of the week of Spring Break at Butler Junior High with no students in session. We mobilized and relocated the AC units so that construction could proceed. We removed and disposed of the sidewalk and slabs. We excavated, formed, and poured foundation footings and walls with rebar installation. The foundation forms were then stripped, the walls were waterproofed, the site was backfilled, and the construction fence was reoriented for students to return on Monday. Sanitary lines were also scoped in preparation for summer routing.

Both projects are currently on target for an August substantial completion.





