



Butler SD Renovation Projects Phase II Summer of 2023 Weekly Progress Report Status March 25, 2023, through March 31, 2023

Early this week at Brook Forest final grading of the new addition was completed. The structural steel framing was erected and detailed. The roof deck installation was started and will be completed early next week.

We took advantage of students being out of session on Friday this week at Butler Junior High. We prepared the area for demolition by relocating a section of the fencing, plywood boards were used to protect the windows and we had the electrician disconnect the light on the exterior soffit where the addition is being installed.

The demolition crew followed by demolishing the exterior soffit, gutter, and downspouts. The construction fence will be put back into place prior to school starting on Monday.

Both projects are currently on target for an August substantial completion.



