



---

## **Butler SD Renovation Projects Phase II Summer of 2023 Weekly Progress Report Status April 08, 2023, through April 14, 2023**

---

The roof decking installation was completed on the addition at Brook Forest. The light gauge soffit and exterior wall framing were also completed. The underlain plumbing rough-in is underway and will be completed early next week. Upcoming trades and activities include the concrete slab pour towards the end of next week and the roofing scheduled for April 24<sup>th</sup>. Framing will resume on the interior concrete slab the week of April 24<sup>th</sup>. This project is currently on schedule.





Demolition on the soffits at Butler Junior High has been completed, and the structural steel fabrication is ready to deliver to the site. We are moving existing electric and HVAC lines to accommodate the steel columns. We plan to erect this steel starting Saturday, April 22<sup>nd</sup>. The steel erection and roof deck should take two Saturdays to complete. We will then proceed with the masonry portion of the project. This project is currently on schedule.

