



Butler SD Renovation Projects Phase II Summer of 2023 Weekly Progress Report Status April 23, 2023, through April 28, 2023

This week at Brook Forest, the addition slab and pit were poured, and control joints were cut. With the concrete in place, we then completed the exterior wall framing and sheathing. The roof blocking angle and HVAC roof curb is complete. The deck is stocked and ready for roofing early next week. Steel stud framing for interior walls is also underway. This project is currently on our initial schedule.





Great news at Butler Junior High! The structural steel erection planned for two weekends was completed in one. Due to hail last Saturday, we were forced to work four hours on Sunday, but the steel erection and deck shooting was completed. In discussions with facilities and school administration, it was agreed to allow the masons to work during the week, starting Monday. The masonry portion should take about seven to eight days to complete, at which time we will be ready for roofing.

The project is currently on our initial schedule.

