



Butler SD Renovation Projects Phase II Summer of 2023 Weekly Progress Report Status May 06, 2023, through May 12, 2023

This week at Brook Forest, we worked on the rough in electrical and plumbing for the new addition. We also poured miscellaneous concrete around the interior columns. The brick veneer was also started and is nearing completion. We continue to plan and coordinate construction activities once school is out for summer vacation.

This project is currently on our initial schedule.



This week at Butler Junior High, the masons mobilized and began to lay blocks on the addition. This process should take approximately 6 – 7 days, followed by waterproofing applied to the exterior walls. We are also coordinating and planning work once summer vacation hits. All materials have been ordered with confirmed delivery dates.

This project is currently on schedule.

