



Butler SD Renovation Projects Phase I Summer of 2022 Weekly Progress Report Status July 29, 2022, through August 8, 2022

Last week at Butler Junior High School, the painting was substantially completed. The casework in the classrooms, reception area, and nurse's office has been installed. Lighting has been installed in the classrooms and corridor, along with the fire alarm and data trim out. Next week, the nurse's window will be installed along with ceilings in the administration and office areas.

We have been tracking the locker delivery for the last six weeks, and each time we have been told an August 18th delivery. As you know, the lockers were added late in the design process at the start of summer. This week we received a notice that the manufacturer is running behind. At this time, we don't know how or if this will affect our order, but we are diligently trying to confirm and verify the delivery date.

The district has had challenges with an existing chiller in another section of Butler Junior High. We are assisting the district in expediting the resolution by establishing a scope, getting three competitive prices, and implementing the solution. Our goal is the end of August, but if the parts required are delayed, we are researching a Plan B which is to put in place temporary AC units for the health/safety of the students and faculty. The door delay will be addressed by re-utilizing the existing doors removed and stored.

At Brook Forest, the drywall taping is complete. All MEP systems have been roughed in. All soffits have been framed, drywalled, and taped, ready for paint. Next week we will continue with painting and casework installation. Windows are scheduled to be installed in the principal's office and conference room. The doors are also a challenge

on this project and will be addressed in the same way.

We are progressing on the Brook Forest entry. As noted in previous correspondence, this area involved several unforeseen challenges which had to be tackled. This week we poured the final first-floor pour, which butted up to the elevator. Structural steel was erected in this area, along with about 95% framing. Elevator coordination is underway, and we hope to have it substantially complete by the end of September