



Butler SD Renovation Projects Phase II Summer of 2023 July 31, 2023, through August 06, 2023

This week at Brook Forest, we completed floor preparation and started the LVT and tile installation. Electricians started installing exit signs and ceiling equipment. The fire alarm system was worked on. The ceiling cloud platforms were installed in the MRC room. Cabinetry was installed, and site work took place.

The work at Brook Forest is currently on our initial schedule.



This week at Butler Junior High, the roofers have been working on the gym roof replacement. The gym was prepared for painting. Mechanical, electrical, and plumbing rough-in has been underway. Underground plumbing was installed and passed inspection. The plumbers have been working on backfilling. Drywall finishing and painting has continued. Ceiling grid installation has continued. The lighting installation is continuing around the site. The floor preparation was late this week.

The work at Butler Junior High is also currently on our initial schedule.

