

Butler Jr High & Brook Forest Elementary Capital Improvements Projects

Butler School District 53

November 9, 2023



PHASE THREE DESIGN, BIDDING & CONSTRUCTION MILESTONE PROJECTED SCHEDULE

TASK NAME	START DATE	FINISH DATE	NOTES
BFES Phase 3 Staff Design Review	2/23/2023	2/23/2023	Completed
BJHS Phase 3 Staff Design Review	2/23/2023	2/23/2023	Completed
BFES Phase 3 Design Review with SPED	3/10/2023	3/10/2023	Completed
Life Safety & Building Infrastructure Review with B&G	3/22/2023	3/22/2023	Completed
BSD53 Phase 3 CIP Schematic Design Review Meeting	4/18/2023	4/18/2023	Completed
BSD53 Phase 3 CIP Design Development Review Meeting	6/15/2023	7/15/2023	Completed
BSD53 Phase 3 CIP Construction Documents Review Meeting	9/5/2023	9/14/2023	Completed
BSD53 Phase 3 CIP Bidding & Co-op Proposals	10/4/2023	11/16/2023	In Progress
BSD53 Phase 3 CIP BOE Bid Package Award Meeting	12/11/2023	12/11/2023	Date is proposed
BSD53 Phase 3 CIP Product Submittal & Procurement of Products	1/16/2024	2/10/2024	Date is proposed
BSD53 Phase 3 Construction Start (BF BSMT Demo & BJH BSMT/Stage & Elevator Shaft)	1/5/2024	1/10/2024	Date is proposed
BSD53 Phase 3 Construction Start (School Occupied Areas Renovations)	6/11/2024	9/3/2024	Date is proposed