



Butler SD Renovation Projects Phase II Summer of 2023 Weekly Progress Report Status March 6, 2023, through March 10, 2023

At Brook Forest Elementary, the temporary wall in the library has been installed to provide a safety and security barrier between the school functions and the construction addition. This wall includes a finished side towards the library, sound batt insulation, a visqueen vapor barrier, and OSB plywood toward its exterior. The site fence and gravel path have been placed after coordination with school personnel. Additional safety signage has been reviewed, ordered, and will be installed early next week. Demolition on the exterior library wall has begun. Next week we should look forward to completing the initial demolition, removal of the concrete pads and sidewalks, and excavation for the footing and foundation walls. The construction team will not perform construction activities on the established testing dates to avoid disruption. This project is on target for the scheduled completion date.

A coordination meeting was held with Buildings & Grounds and school administrators regarding the start of construction at Butler Junior High. The plan is to have little disruption to students and school activities. It was agreed that the construction team could install the temporary fencing and proceed with soffit demolition before or after school hours or on an upcoming Saturday. The construction team also plans to relocate the A/C units to a temporary location on the roof. The construction team has received approval to work from Friday, March 24, 2023, through Saturday, April 1, 2023, utilizing Spring Break and the fact that students and staff will not be present in the building. During that time, the team plans to remove sidewalks and concrete pads, excavate for footings and foundations, form and pour footings and foundations, backfill, and install subgrade for concrete

slabs. Once this work is complete, the construction team will, once again, coordinate further proposed construction activities to ensure little to no disruption to students and school functions.

