



Butler SD Renovation Projects Phase II Summer of 2023 Weekly Progress Report Status March 11, 2023, through March 17, 2023

This week at Brook Forest, demolition has been concluded on the library wall and soffits area. We have installed additional safety directional signage, and the site has been cleaned in preparation for the next phase. We did not work Wednesday, Thursday, and Friday due to school-wide standardized testing. Next week we plan on doing the concrete slab removal and starting excavation for the footing and foundation walls. This project is on target for the scheduled completion date.

Preparations are being made at Butler Junior High to start Friday, March 24th, and work through Spring Break while the school is unoccupied. We would like to get the temporary fence installed, some demolition complete, excavation for the footings and foundation walls, framing and pouring for the footing and foundation walls during the Spring Break. Accommodations are being made to the temporary fence to allow students to exit for lunchtime activities. Once that work is complete, the construction team will, once again, coordinate with the school administration regarding further proposed construction activities to ensure little to no disruption to school functions. This project is on target for the scheduled completion date.

