



Butler SD Renovation Projects Phase II Summer of 2023 Weekly Progress Report Status March 18, 2023, through March 24, 2023

We had a great week at Brook Forest. We completed the demolition, removed the concrete slabs and sidewalk, excavated, framed, and poured the footings and foundation walls. This project is on target for the scheduled completion date.

At Butler Junior High School, we started mobilizing on-site on Friday, March 24, 2023. A temporary job site fence has been installed and approved by school personnel. On Friday and Saturday, we are temporarily relocating the air conditioning units so that the construction of the addition may proceed.

Next week during Spring Break, we plan on taking advantage of having no students or staff in the buildings by removing the slabs, excavating, framing/pouring footings and foundations, and backfilling. It is somewhat aggressive, but we have pre-coordinated each phase with the contractors. This project is on target for the scheduled completion date.



