



---

## **Butler SD Renovation Projects Phase II Summer of 2023 Weekly Progress Report Status May 13, 2023, through May 19, 2023**

---

This week at Brook Forest, we completed the electrical rough-in and are installing the ductwork for the addition. The brick veneer was completed. We continue to plan and coordinate construction activities once school is out for summer vacation.

This project is currently on our initial schedule.





At Butler Junior High, the air & vapor barrier was applied to the CMU. The brick veneer was also completed. The masons have demobilized from the site, and we will work on condoning the construction area to a smaller footprint before graduation. We have gotten as far as possible with construction while school is in session. We look forward to having crews back on site once school is out for the summer. A site logistics plan has been established for the summer work.

The work at Butler Junior High is also currently on our initial schedule.



