



---

## **Butler SD Renovation Projects Phase II Summer of 2023 Weekly Progress Report Status May 21, 2023, through May 27, 2023**

---

This week at Brook Forest, we completed the ductwork installation. We continue to plan and coordinate construction activities once school is out for summer vacation. We are as far as we can be until school is out of session.

This project is currently on our initial schedule.

At Butler Junior High, the construction fence was relocated to allow for a smaller construction footprint, and screens were applied to the fence. Landscaping is being worked on in preparation for graduation on May 31<sup>st</sup>.

The work at Butler Junior High is also currently on our initial schedule.

