



Butler SD Renovation Projects Phase II Summer of 2023 Weekly Progress Report Status June 12, 2023, through June 18, 2023

This week at Brook Forest, we worked on demolishing the library and classrooms, including MEP disconnects and removing walls, flooring, casework, and ceilings. Temporary lighting was installed for safety. We will be tracing the low voltage lines and removing no longer needed wiring.

This project is currently on our initial schedule.





This week at Butler Junior High, we worked on demolition and underground plumbing exploratory. We completed demolition in the new kitchenette area in the District Office and will start saw cutting for the underground plumbing next week. Demolition at the Junior High included the removal of casework, select ceilings and select walls. Temporary lighting was also installed.

The work at Butler Junior High is also currently on our initial schedule.



