



Butler SD Renovation Projects Phase II Summer of 2023 Weekly Progress Report Status June 19, 2023, through June 25, 2023

This week at Brook Forest, we worked completed the demolition portion of the project. Framing has started, and electrical rough-ins are progressing. Underground plumbing has also started and will continue into next week. The low-voltage wiring is being consolidated, and unnecessary wires will be removed.

The work at Brook Forest is on our initial schedule.





This week at Butler Junior High, we completed as much demolition as possible at this time. Framing has started in the library for the flex learning space. The masons have completed some masonry infills and will continue to work next week to complete their scope. Roofing materials were staged in preparation for the roofer's mobilization next week.

The work at Butler Junior High is also currently on our initial schedule.



