



Butler SD Renovation Projects Phase II Summer of 2023 Weekly Progress Report Status June 26, 2023, through July 01, 2023

This week at Brook Forest, we continued framing and electrical rough-in. Ductwork was delivered and installed at the northeast end of the site. Low voltage and electrical work was coordinated and is proceeding with rough-in. Blocking was installed. We passed the underground plumbing inspection and have started backfilling.

The work at Brook Forest is on our initial schedule





This week at Butler Junior High, we continued to frame the walls and soffits. The masons worked on the infills. Roofers have been working on replacing the gym roof. Electrical rough-in has continued. Underground plumbing for the kitchenette has been underway.

The work at Butler Junior High is also currently on our initial schedule.



