



---

## Butler SD Renovation Projects Phase II Summer of 2023 Weekly Progress Report Status July 02, 2023, through July 09, 2023

---

This week at Brook Forest, we completed the concrete fill for the underground plumbing work. The HVAC ductwork and VAV/controls were worked on. Insulation was installed, and we have started to install drywall. The electricians have been on site roughing in all week.

The work at Brook Forest is on our initial schedule.





This week at Butler Junior High, the roofers have been working on the gym roof replacement. The framers have been continuing to work on the soffits around the project. HVAC ductwork has been received, and a crew will start installing the ductwork Monday morning. Electrical rough-in has continued.

The work at Butler Junior High is also currently on our initial schedule.

