



Butler SD Renovation Projects Phase II Summer of 2023 July 17, 2023, through July 23, 2023

This week at Brook Forest, we continued drywall taping and mudding. The painter has started their primer and first coat of paint. The ceiling grid installation has started. Lighting and cabinetry installation has begun. Demolition for the new concrete sidewalk has started. HVAC contractors have been doing their above-ceiling work. Windows and doors installation has begun.

The work at Brook Forest is on our initial schedule.



This week at Butler Junior High, the roofers have been working on the gym roof replacement. Mechanical, electrical & plumbing rough-in has been underway. Underground plumbing has started, and the roof drain under the new art room slab was installed. Drywall installation has started. The masons have been working on setting door frames. The ceiling grid installation has started. Ductwork is being installed, and electrical is being roughed in around the site. New ceiling tile was installed in the band room.

The work at Butler Junior High is also currently on our initial schedule.

