



---

## Butler SD Renovation Projects Phase II Summer of 2023 July 24, 2023, through July 30, 2023

---

This week at Brook Forest, we continued drywall taping, mudding, and painting. The ceiling grid installation continued throughout the week. Lighting and cabinetry installation has also continued. Sitework has continued. HVAC contractors have been working on their ductwork.

The work at Brook Forest is on our initial schedule.



This week at Butler Junior High, the roofers have been working on the gym roof replacement. Mechanical, electrical & plumbing rough-in has been underway. Underground plumbing has started in the kitchenette area. Drywall finishing and painting has continued. Ceiling grid installation has continued. Ductwork is being installed, and the lighting installation continues around the site. The art room slab on grade was poured.

The work at Butler Junior High is also currently on our initial schedule.

