



---

## Butler SD Renovation Projects Phase II Summer of 2023 August 7, 2023, through August 13, 2023

---

This week at Brook Forest, we continued with the tile installation. The flooring installation in the MRC room was started. Electricians finished the MRC lighting, and the low voltage work was worked on. Sitework was completed. The final coat of paint was worked on, and installation of the base was started. The roof was completed and cleaned up to allow the exhaust fans to be finished.

The work at Brook Forest is currently on our initial schedule.





This week at Butler Junior High, the gym ceiling was painted. Ceiling clouds in the Library were installed. Concrete was poured at the exterior for the underground sanitary line work. Drywall finishing and painting has continued. Cabinetry was installed in the kitchenette. Flooring in the Band Room and Music Room was installed. Glazing was installed.

The work at Butler Junior High is also currently on our initial schedule.

