



---

## **Butler SD Renovation Projects Phase I Summer of 2022 Weekly Progress Report Status August 13, 2022, through August 18, 2022**

---

We are currently heading to the finish line at Butler Junior High. Floor prep has been completed, and we are currently installing carpet in the classrooms. Next week, flooring will continue in the offices, hallway, and entry foyer, with substantial completion set for the end of next week. Furniture arrives for the classroom on Monday, with offices later that week. The Nurse's Office furniture was delayed due to supply chain issues. Ceilings have been installed, with the remaining tile set next week. Technology is also set to mount the screens in each classroom on Monday of next week. The week of the 22<sup>nd</sup>, we will temporarily install old doors until the new ones are received in late September due to supply chain challenges. The temporary doors will only have basic locking functionality. The lockers have been delayed until the end of September.

We have completed wall painting at Brook Forest interior and are proceeding to paint frames. The ceiling and lighting will continue next week. The floor covering will proceed on the 22<sup>nd</sup> with furniture move-in later that week. The old temporary doors will then be installed the week of the 22<sup>nd</sup> and swapped out in September when the new doors are shipped. The temporary doors will only have basic locking functionality.

At the entry addition (delayed as previously noted due to multiple unforeseen issues), roofing drywall, stair installation, floor prep, and sidewalk preparation are all scheduled for early next week and scheduled to be complete by the end of August. Sidewalks & landscaping are scheduled for the last week of August. The exterior glazing and aluminum are scheduled to be installed on 8/30. As stated in previous reports, our goal is to have the elevator operational by the

end of September.