



---

## Butler SD Renovation Projects Phase II Summer of 2023 August 14, 2023, through August 20, 2023

---

This week at Brook Forest, door slabs and hardware were installed. Low voltage systems were wired, and testing started. The flooring installation throughout the building was finished. The mural painting has begun. The final construction clean was started.

The work at Brook Forest is currently on our initial schedule.





This week at Butler Junior High, the gym painting was completed. Lighting was completed. Flooring installation has been worked on. Casework installation has been ongoing. The water fountain was replaced in the band room, and the art room solids interceptor was installed. The shelving support has been installed, and the shelves will be installed early next week.

The work at Butler Junior High is also currently on our initial schedule.



