



---

## **Butler SD Renovation Projects Phase I Summer of 2022 Weekly Progress Report Status August 19, 2022, through August 25, 2022**

---

At Butler Junior High, we are currently testing and certifying the systems such as fire alarms, security, and emergency notification. We are installing marker boards, classroom and office technology, and smart boards. We are wrapping up the floor covering in the corridors and will complete the lobby ceramic early next week. The classroom and office furniture are currently being set in place. Towards the end of next week, we will install the temporary doors. As stated in previous reports, as a result of supply chain challenges, the new doors and hardware is currently scheduled for the end of September and will be swapped with the temporary doors at that time. The lockers are also scheduled for the end of September, and we are currently verifying and confirming the delivery date from the manufacturer.

The stairwell has been installed at Brook Forest Elementary, and now the framing and drywall can proceed with completion, set for mid-next week. The ceilings are currently going in with MEP/lighting close behind. Casework is currently being installed. This weekend we are completing the floor preparation, and flooring will continue throughout next week. We will start installing furniture in the classroom and offices by the end of next week. Roofing has been completed this week, and siding at the entry has started, with completion set for Wednesday of next week. On the site, tree removal is scheduled for Monday. The site will be cleaned from stone/materials, the old sidewalk removed, and the new sidewalk laid. The landscaper will then dress up affected areas to look like new. As stated previously, the doors and hardware are delayed until the end of September, however temporary doors will be installed until the new ones are received, similar to Butler JH. The

elevator shaft has been inspected, and the elevator will be delivered to the site next week. Our goal is to have the elevator installed by the end of September.