



Butler SD Renovation Projects Phase III Spring/Summer of 2024 February 26, 2024, through March 1, 2024

BROOK FOREST ELEMENTARY SCHOOL

MAIN CONSTRUCTION ACTIVITIES: BASEMENT DEMOLITION

This week at Brook Forest Elementary School, the basement demolition started. The ceiling-mounted camera and speaker were removed and stored in a safe place for reinstallation. The demolition began with the dismantling of the basement kitchen, followed by the removal of the ceiling and above-ceiling ductwork. To end the week, the demolition of the CMU walls began.

Next week, the team will continue the demolition of the CMU walls and the removal of the flooring.

BUTLER JUNIOR HIGH

MAIN CONSTRUCTION ACTIVITIES: ELEVATOR SHAFT MASONRY

This week at Butler Junior High School, the masons were onsite in the basement, building the elevator shaft.