



Butler SD Renovation Projects Phase III Spring/Summer of 2024 March 11, 2024, through March 15, 2024

BROOK FOREST ELEMENTARY SCHOOL

MAIN CONSTRUCTION ACTIVITIES: BASEMENT DEMOLITION

This week at Brook Forest, the construction team started installing the basement ductwork. A coordination meeting was held to discuss the MEP and Fire Sprinkler rough-in and above-ceiling work. The basement slab was scanned to ensure safety during the saw-cutting process for the new basement bathroom. The steel studs were delivered to the site and the carpenters have been on site laying out the stud placement.



BUTLER JUNIOR HIGH**MAIN CONSTRUCTION ACTIVITIES: ELEVATOR SHAFT MASONRY**

This week at Butler Junior High School, the elevator shaft was built up to the top of the plastic enclosure.

