



---

## Butler SD Renovation Projects Phase III Spring/Summer of 2024 March 4, 2024, through March 8, 2024

---

---

### **BROOK FOREST ELEMENTARY SCHOOL**

MAIN CONSTRUCTION ACTIVITIES: BASEMENT DEMOLITION

---

This week at Brook Forest Elementary, we continued demolition in the basement. CMU walls, ductwork, and most of the flooring have been removed. The plumbing contractor came to the site in preparation for the saw-cutting next week. The mechanical contractor was on site reviewing the duct layout for the basement.

Next week, we look forward to starting rough framing and saw-cutting for the future basement bathroom.

---

### **BUTLER JUNIOR HIGH**

MAIN CONSTRUCTION ACTIVITIES: ELEVATOR SHAFT MASONRY

---

This week at Butler Junior High School, the masons were onsite in the basement, building the elevator shaft.